

As of Friday November 1, 2019 the Columbia Ave Sewer project has been delayed up to three days. The crews came across a critical water service that feeds the sewer treatment plant, and due its proximity to the first manhole the service has to be rerouted. The tie in requires a subcontractor to core into the existing manhole and this conflict canceled their scheduled work and their schedule only allowed for a Monday tie in.

As has been stated from the beginning of the project, these conflicts do occur. And as we move forward installing the sewer line, these weekly updates are critical for awareness which impact our crew safety and resident planning. Please be aware that the project schedule can change from day to day as we do our best to provide a quality project in a timely manner.

Please be aware of construction activities at all times. This includes and is not limited to pipe crew member, flaggers, company vehicles and large equipment, dump trucks and their trailers and all pedestrian traffic.

Please obey all construction signing especially detour routes and flagger directions. Our flagging personnel are happy to help with any questions you may have.

Please be safe and be aware of our construction workers as they are committed and focused on construction activities.

Thank You and Best Regards,

Jason Turnquist  
Assistant Project Manager  
Tapani Inc.  
Office:360-687-1148  
Direct:360-831-1605