

Scappoose Industrial Subdivision					Schedule Build Layout												16-Dec-19 07:31			
Activity ID	Activity Name	Start	Finish	Original Duration	December 2019				January 2020				February 2020				March 2020			
					16	23	30	06	13	20	27	03	10	17	24	02	09	16	23	
Scappoose Industrial Subdivision		17-Oct-19 A	06-Mar-20	81d	06-Mar-20, Scappoose Industrial Subdivision															
Milestone Dates				0d																
Utilities		17-Oct-19 A	06-Mar-20	81d	06-Mar-20, Utilities															
Sewer				0d																
Storm				0d																
Water				0d																
Columbia Street Sewer		17-Oct-19 A	06-Mar-20	98d	06-Mar-20, Columbia Street Sewer															
A2080	Set Up Traffic Control	17-Oct-19 A	22-Oct-19 A	4d																
A2085	Install Temp Access Along Shoulder	23-Oct-19 A	25-Oct-19 A	3d																
A2090	Meet and Greet	29-Oct-19 A		0d																
A2100	Phase 1 Install SSMH H1 to NE 14th Street	30-Oct-19 A	09-Dec-19 A	14d	Install SSMH H1 to NE 14th Street															
A2110	Phase 2 Install SSMH H4 to Miller Street	10-Dec-19 A	24-Dec-19	11d	Phase 2 Install SSMH H4 to Miller Street															
A2120	Phase 3 Install SSMH H6 to Tyler Street	26-Dec-19	06-Jan-20	7d	Phase 3 Install SSMH H6 to Tyler Street															
A2130	Phase 4 Install SSMH H7 to Bird Road	07-Jan-20	15-Jan-20	7d	Phase 4 Install SSMH H7 to Bird Road															
A2140	Phase 5 Tie in EX MH J1 and Waste Water Facility Lateral	16-Jan-20	20-Jan-20	3d	Phase 5 Tie in EX MH J1 and Waste Water Facility Lateral															
A2142	Tie in EX MH NE 14th and Miller	21-Jan-20	23-Jan-20	3d	Tie in EX MH NE 14th and Miller															
A2145	Tie In EX MH J7 at Tyler St	24-Jan-20	28-Jan-20	3d	Tie In EX MH J7 at Tyler St															
A2147	Tie In Ex MH K1 and J8 at Bird Road	29-Jan-20	03-Feb-20	4d	Tie In Ex MH K1 and J8 at Bird Road															
A2148	Testing	04-Feb-20	10-Feb-20	5d	Testing															
A2150	Tie in Laterals Tax Lots 3100, 3200, 3300 and 3400 (if it exists)	11-Feb-20	14-Feb-20	4d	Tie in Laterals Tax Lots 3100, 3200, 3300 and 3400 (if it exists)															
A2160	Tie in Laterals Tax Lots 1100, 501, 102, 102,	17-Feb-20	20-Feb-20	4d	Tie in Laterals Tax Lots 1100, 501, 102, 102,															
A2165	Tie in Any Unknown Laterals from South Side	21-Feb-20	24-Feb-20	2d	Tie in Any Unknown Laterals from South Side															
A2170	Abandon Existing Sewer Line	25-Feb-20	02-Mar-20	5d	Abandon Existing Sewer Line															
A2180	Cleanup and Pave Back Sewer Trench	03-Mar-20	06-Mar-20	4d	Cleanup and Pave Back Sewer Trench															
Roadwork				0d																
LIDA and Pond				0d																
Streets				0d																
Parking Lot, Path, Approaches, and Pond Access Road				0d																
Sidewalk, Approaches and ADA				0d																
Restroom (Filler Work)				0d																
Landscape				0d																