

| Scappoose Industrial Subdivision                    |                                                                   |             |             |                   | Schedule Build Layout                                             |    |    |    |    |    |               |    |    |    |            |    | 22-Dec-19 19:56 |    |  |  |
|-----------------------------------------------------|-------------------------------------------------------------------|-------------|-------------|-------------------|-------------------------------------------------------------------|----|----|----|----|----|---------------|----|----|----|------------|----|-----------------|----|--|--|
| Activity ID                                         | Activity Name                                                     | Start       | Finish      | Original Duration | January 2020                                                      |    |    |    |    |    | February 2020 |    |    |    | March 2020 |    |                 |    |  |  |
|                                                     |                                                                   |             |             |                   | 23                                                                | 30 | 06 | 13 | 20 | 27 | 03            | 10 | 17 | 24 | 02         | 09 | 16              | 23 |  |  |
| Scappoose Industrial Subdivision                    |                                                                   | 17-Oct-19 A | 13-Mar-20   | 85d               | 13-Mar-20, Scappoose Industrial Subdivision                       |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Milestone Dates                                     |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Utilities                                           |                                                                   | 17-Oct-19 A | 13-Mar-20   | 85d               | 13-Mar-20, Utilities                                              |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Sewer                                               |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Storm                                               |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Water                                               |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Columbia Street Sewer                               |                                                                   | 17-Oct-19 A | 13-Mar-20   | 103d              | 13-Mar-20, Columbia Street Sewer                                  |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2080                                               | Set Up Traffic Control                                            | 17-Oct-19 A | 22-Oct-19 A | 4d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2085                                               | Install Temp Access Along Shoulder                                | 23-Oct-19 A | 25-Oct-19 A | 3d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2090                                               | Meet and Greet                                                    | 29-Oct-19 A |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2100                                               | Phase 1 Install SSMH H1 to NE 14th Street                         | 30-Oct-19 A | 09-Dec-19 A | 14d               | H1 to NE 14th Street                                              |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2110                                               | Phase 2 Install SSMH H4 to Miller Street                          | 10-Dec-19 A | 30-Dec-19   | 11d               | Phase 2 Install SSMH H4 to Miller Street                          |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2120                                               | Phase 3 Install SSMH H6 to Tyler Street                           | 03-Jan-20   | 13-Jan-20   | 7d                | Phase 3 Install SSMH H6 to Tyler Street                           |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2130                                               | Phase 4 Install SSMH H7 to Bird Road                              | 14-Jan-20   | 22-Jan-20   | 7d                | Phase 4 Install SSMH H7 to Bird Road                              |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2140                                               | Phase 5 Tie in EX MH J1 and Waste Water Facility Lateral          | 23-Jan-20   | 27-Jan-20   | 3d                | Phase 5 Tie in EX MH J1 and Waste Water Facility Lateral          |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2142                                               | Tie in EX MH NE 14th and Miller                                   | 28-Jan-20   | 30-Jan-20   | 3d                | Tie in EX MH NE 14th and Miller                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2145                                               | Tie In EX MH J7 at Tyler St                                       | 31-Jan-20   | 04-Feb-20   | 3d                | Tie In EX MH J7 at Tyler St                                       |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2147                                               | Tie In Ex MH K1 and J8 at Bird Road                               | 05-Feb-20   | 10-Feb-20   | 4d                | Tie In Ex MH K1 and J8 at Bird Road                               |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2148                                               | Testing                                                           | 11-Feb-20   | 17-Feb-20   | 5d                | Testing                                                           |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2150                                               | Tie in Laterals Tax Lots 3100, 3200, 3300 and 3400 (if it exists) | 18-Feb-20   | 21-Feb-20   | 4d                | Tie in Laterals Tax Lots 3100, 3200, 3300 and 3400 (if it exists) |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2160                                               | Tie in Laterals Tax Lots 1100, 501, 102, 102,                     | 24-Feb-20   | 27-Feb-20   | 4d                | Tie in Laterals Tax Lots 1100, 501, 102, 102,                     |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2165                                               | Tie in Any Unknown Laterals from South Side                       | 28-Feb-20   | 02-Mar-20   | 2d                | Tie in Any Unknown Laterals from South Side                       |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2170                                               | Abandon Existing Sewer Line                                       | 03-Mar-20   | 09-Mar-20   | 5d                | Abandon Existing Sewer Line                                       |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| A2180                                               | Cleanup and Pave Back Sewer Trench                                | 10-Mar-20   | 13-Mar-20   | 4d                | Cleanup and Pave Back Sewer Trench                                |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Roadwork                                            |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| LIDA and Pond                                       |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Streets                                             |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Parking Lot, Path, Approaches, and Pond Access Road |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Sidewalk, Approaches and ADA                        |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Restroom (Filler Work)                              |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |
| Landscape                                           |                                                                   |             |             | 0d                |                                                                   |    |    |    |    |    |               |    |    |    |            |    |                 |    |  |  |