Closure Dates

Dates	9-27 to 10-8
Times	7am to 6pm

Block closure from Miller Rd to Tyler St.
Trucks larger than 40' to use truck detour listed.
All emergency and essential services are permitted through.

Work Zone
Detour

N
W E
S

Posted Speed	Spacing Between Signs A	B	C	"Buffer" Space
20	100	100	100	50
25				75
30				100
35	350	350	350	125
40				150
45	500	500	500	180
50				210
55				250
60	700	700	700	285
65				325
70				365
Freeways:				
55	1000	1500	2640	250
60				285
65				325
70				365

Table 2-3: Taper Lengths and Device Quantities

Lane Width	10 Feet				11 Feet				12 Feet				Shoulder Tapers	
	MERGING		SHIFTING		MERGING		SHIFTING		MERGING		SHIFTING		SHOULDER	
MPH	L	Cones	L/2	Cones	L	Cones	L/2	Cones	L	Cones	L/2	Cones	L/3	Cones
20	70	5	35	3	75	5	40	3	80	5	40	3	25	3
25	105	6	55	3	115	6	60	4	125	6	65	4	35	3
30	150	6	75	4	165	7	85	4	180	7	90	4	50	3
35	205	7	105	4	225	8	115	5	245	8	125	5	70	4
40	270	8	135	5	295	9	150	5	320	9	160	5	90	4
45	450	11	225	6	495	12	250	7	540	13	270	7	150	6
50	500	11	250	6	550	12	275	7	600	13	300	7	170	6
55	550	11	275	6	605	12	305	7	660	13	330	7	185	6
60	600	11	300	6	660	12	330	7	720	13	360	7	200	6
65	650	11	325	6	715	12	370	7	780	13	390	7	220	7
70	700	11	350	6	770	12	385	7	840	13	420	7	235	7

"L" for shoulder taper equals Shoulder Width x Speed.
Figures shown are for 10' shoulders.

Owner	Airpark
Project Name	Scappoose Industrial Subdivision
Prime Contractor	Tapani Inc
Phone	360-687-1148
Sheet Number	1
Date	8/24/20
Prepared By	Samantha Ortman (360)635-3323